COMPLETION REPORT

VINAYAKA ENTERPRISES

Borewell Drilling Contractors

Mobile : +91 9342202932 / 9343202932

No. 9, Bhadrappa Layout, Bhadrappa Compound, Near Hebbal, Ring Road, Bangalore 560094

Date : 01/09/2018

No. : 552

1. Customer's Name and Address with Telephone No. : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore-97.

2. Well Location : Near pore, Ganesha Layout

3. Total Well Depth / Drilled in Ft. : 985 FT

4. Casing Erected in Ft. : 197 FT

5. Water Struck at the Depth of : 90 FT

6. Total Yield (Measuring method "V" Norch : 2 1/2 / Inches on "V" Norch)

7. Formation of Soil/Well Water Condition : Boulders/Silt/Loose Soil/Clear

8. At the Depth of : 90 FT

9. Recommended to use Jet Pump / Air Compressor / Submersible /Hand Pump

The Borewell was drilled in accordance with the company terms and conditions and handed over to customer in good/ satisfied / Party agreed conditions.

Once the well handed over to party, company is no way responsible for further developments if anything in the well or what so ever.

Party's Signature

I, owner of the Well / (Authorised signatory) fully understood the terms and conditions and the well completion report. I also fully understood the quality and quantity of water from the well duly depend upon the nature / formation of ground water and the drilling agency no way responsible for further occurrence / Changes in the bore with full satisfaction. I hereby endorse my signature.

AEE (VRP) SD

For VINAYAKA ENTERPRISES

Manager / Proprietor

Party's Signature

AEE (VRP) SD

Rain Water harvesting, water shed management, Quarry operations, Planning, Water testing, Soil Testing & Surveying

Am An GEO CONSULTANT

NAGARAJ MOKASHI, MSc
GEOLOGIST

Mobile : 94483 13401
e-mail : ngmokashi@rediffmail.com
am.an4geoconsultant@gmail.com

Ramjyothi Nagar, R.V.College Post, Bangalore - 560 059.

To

Date 28/08/2018

GEO-TECHNICAL SURVEY REPORT

(Ground Water Exploration)

Sir / Madam,

As per your work order/request Geo-Hydrological / Geo-physical Survey carried out in your land / site belonging Bangalore city/village Ganesha Layout pole Dated on 28/08/2018 in order to assess the ground water potential of the area for drinking / irrigation / industrial purposes.

The area inspected has a slope towards N/W marked by Red Soil, uneven topography hydrogeological features are found to be favourable / not favourable for ground water extraction. Geology of the area is marked by Slurry rock.

SOURCES EXTRACTED :

(I) Betwen 480 ft 500 FT ft/mtrs. (II) 695 ft 780 FT ft/mtrs.

(III) 980 ft 1100 FT ft/mtrs.

From the study of the above field observation, investigation results, a borewell VES drilling 900 FT to app depth of 910 FT ft/mtrs. Below the ground level, casing pipe required be to app depth of 250 FT ft/mtrs.

Approx. yield expected may be around 2400 GPH.

Suggested to drill 4 1/2" / 6 1/2" dia Borewell

****

NOTE : Although the best site for drilling has been suggested, no guarantee of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the site recommended being a failure in any form.

Save Water

(NAGARAJ MOKASHI)

SAVE ENVIRONMENT **ADOPT RAINWATER HARVESTING**

Services : Ground Water location by geo-hydrological, geophysical and divining methods. Drilling advisors and supervision. Rain Water harvesting, water shed management, Quarry operations, Planning, Water testing, Soil Testing & Surveying.

AEE (VRP) SD